

Main Road 92 Upgrade, Nowra to Nerriga

November 2006 Update

Stage 1 construction progress

Fine weather during October enabled the construction contractor, Cut and Fill Pty Ltd to make good progress with earthworks, drainage and pavement construction and a further 2 kilometres, making a total of 5km, has now been bitumen sealed. The majority of the earthworks in the western section (between the Turpentine Road junction and the boundary of Morton National Park) are now nearly complete. The contractor has also commenced construction of the new road formation on the section immediately west of Hames Road.

For all enquiries concerning operational matters relating to construction activities please call Cut and Fill Pty Ltd's site engineer, Ganesh Arunachalam on **0408 351 595**, or the project supervisor, Tony Ballard on **0409 945 361**.

Other works in progress

Between Tianjara Creek and the Bulee Gap area relocation of the Telstra Optic Fibre communications cable is now well advanced and this utility work is progressing well.

Work in advance of construction of Stage 2 in the Bulee Gap area to protect the Eastern Gas Pipeline road crossings will commence this month.

Changes to road conditions

Motorists should expect changed road conditions and anticipate short delays during the hours of construction (hours of construction are generally Monday to Friday 7am to 6pm, and Saturday 8am to 1pm).

If conditions are favourable approval has been given for the contractor to extend working hours on Saturdays from 7am until 3pm. To avoid any additional disturbance to residents along Turpentine Road any haulage on Saturdays will be limited to the standard hours of 8am to 1pm.

For current road conditions see www.rta.nsw.gov.au/trafficreports